



Brandlehow PDL  
Spring 2025 Update

The priority for the on-site team has been to make the development wind and watertight. This required a focus on the roof and the installation of doors and windows.

This is now 95% complete and the final part of the roof will be finished by the beginning of March. This can be done without the scaffolding and so, having painted the outside, the scaffolding has been removed and the original shape and form of the building has been restored.



Internal work has also progressed with all blockwork and stud walls now in place so that the various rooms are beginning to take shape.

Kitchens and bathrooms have been ordered and the focus will now switch to the first fix followed by plaster boarding and plastering.

