

Progress on site is steady since the last update, and the houses are now out of the ground:

- At ground level the foundations are complete, and the ground floor masonry is 75% complete on all eight houses.
- The scaffolding should be raised by the start of February and then work will begin on the first-floor structure.
- Some design changes have had to be incorporated for the surface and foul water drainage.

